Exhibit E

SCHEDULE #19 COMMISSIONING PLAN AND FORM

Upon completion of the installation and commissioning and prior to field verification by the Utility, EPC Contractor will carry out the following PV system installation & commissioning checks and then, following Utility field verification, run the performance ratio test. EPC Contractor will provide advance notice to Client that the commissioning checks and acceptance test are to be performed. Client has the option upon prior written notice of having a representative present during any and all testing.

1. Before commencing any system checking and testing, EPC Contractor will ensure		
		non-current carrying metal parts (such as array frames, metal boxes, etc.) are
		grounded properly; and
		all labels and safety signs specified in the plans and by the NEC are in place.
2.	Photov	voltaic Array - General Checks - EPC Contractor will conduct the following checks
	of the	photovoltaic array and record the results:
		Visually inspect the array for damaged modules.
		Check to make sure panels are mounted properly and securely to the racking system or mounting means.
		Confirm that the alignment of the array is as straight, neat, and pleasing as possible.
		Check that all source circuits are properly labeled with string and inverter identifications matching string map.
		Check to see that all wiring is neat and secure.
		All wire is located in conduit, wire loom or otherwise wire managed to be not
		exposed to direct sunlight.
		Visually inspect plug and receptacle connectors between modules and also
		modules to home runs to ensure they are fully engaged and both mating ends are manufactured by the same manufacturer
		Racking is installed in accordance with manufacturer/designer drawings and properly torqued
		Check modules for proper attachment with racking in accordance with module manufacturer's installation requirements
		Attachments are installed in accordance with attachment manufacturer
		requirements
3.	Photov	voltaic Combiner Box Tests - For repetitive source circuit wiring, the following
		lure must be followed for each source circuit in a systematic approach, i.e., east to
	west o	r north to south. All data are to be recorded on a combiner box check list. The
	follow	ing testing will take place around noon on a cloudless day:
		Inspect the combiner boxes to ensure that all wiring is correctly and securely installed.
		Where wiring is visible, check to ensure it is UL listed and includes labelling to show voltage rating, and that voltage rating is appropriate.
		Check open-circuit voltage (Voc) of each of the source circuits to verify that it provides the manufacturer's specified voltage in full sun. Verify the polarity of

CGB Model Version date: 6-3-2025

		each source circuit in the DC string combiner box by paying particular attention			
		that there is NEVER a negative measurement.			
	Ц	Check Max Power Point current (IMPP) of each of the source circuits to verify that each provides the manufacturer's specified current in full sun.			
		Confirm that no ground faults are present in the DC wiring.			
		Test the Insulation Resistance of the DC conductors from the combiner boxes to the Inverters to ensure a minimum resistance of 20 megohms or less at 1 min			
		between conductors and from each conductor to ground.			
4.	DC Di	sconnect Inspection:			
		Inspect DC disconnects and document identifying information.			
		Check that DC disconnects are properly grounded.			
		Check that DC disconnects are properly labeled.			
		Check that all wiring is neat and secure.			
		Check that incoming and outgoing wires sizes are correct.			
	П	Where wiring is visible, check to ensure it is UL listed and includes labelling to			
		show voltage rating, and that voltage rating is appropriate.			
		Inspect the fuses, if present, for correct size and mounting.			
5.	AC Ins	spection:			
		Inspect AC disconnects and document identifying information.			
		Check to see if all AC disconnects are properly grounded.			
		Check that AC disconnects are properly labeled.			
		Check to see that all wiring is neat and secure.			
		Check that incoming and outgoing wire sizes are correct.			
		Where wiring is visible, check to ensure it is UL listed and includes labelling to show voltage rating, and that voltage rating is appropriate.			
		Inspect the fuses, if present, for correct size and mounting.			
		Test the Insulation Resistance of the AC conductors from the inverters to the			
		interconnection point to ensure a minimum resistance of 20 megohms in 1 min or			
		less between conductors and from each conductor to ground			
		Confirm that the Utility interconnection point and over current protection are			
_	_	according to the electrical drawings.			
6.	Inverter Start-Up Tests:				
		Inspect the inverter and document identifying information.			
		Check that all inverters are properly grounded.			
		Check that all inverters are properly labeled.			
		Check that all incoming and outgoing conductors are secure.			
		Check that incoming and outgoing wires sizes are correct.			
		Start the inverters following the proper start-up procedure according to the			
		manufacturer's manual.			
		Document the time of day and the irradiance level.			
7	C4	Record operating parameters from the inverter display.			
7.	System	n Monitoring Test:			
		Document the system monitoring identifying information.			
		The monitoring equipment will be inspected for good mounting and wiring.			
		Check sensor equipment, if any, for proper mounting and location (i.e., irradiance, temperature and wind speed sensors).			
		competatate and wind speed sensors.			

		Turn on PV and monitoring systems, per manufacturer's specifications.
		Record operating parameters from the inverter display.
		Contact the monitoring service to verify that the monitoring system is
		communicating properly. Record the system parameters being transmitted.
		Compare inverter data to data being transmitted to monitoring service to ensure proper operation.
		Check data from each monitoring system sensor by comparing readings from calibrated, hand-held sensors to monitoring system output readings; all readings should be within $\pm 5\%$ of the hand-held readings.
8.		Acceptance Evaluation Test Procedure - The following Acceptance Test will
	prefera	bly be run around noon on a cloudless day:
		Activate the System and allow it to run for two (2) hours before taking any performance measurements.
		Calculate the expected peak DC power output of the System, WattsDC-estimated, at the measured cell temperature by multiplying the System DC nameplate capacity by (1 - KCTA), which is the DC power adjustment due to cell temperature difference from the standard test condition, 25 C, where KCTA = (25- Tcell) times the Temperature Coefficient of Maximum Power for the module (from the module specification datasheet, %/deg C) and Tcell = module cell temperature, deg C, measured at the time the System power reading is taken. [Example: SunTech 280 lists its Max Power Temp Coeff as -0.47. So, for Tcell = 10 deg C, then (1 - KCTA) = 1 + 7.05% = 1.0705]
		Calculate the expected peak AC power output of the System, WattsAC-estimated, by multiplying WattsDC-estimated by correcting WattsDC-estimated for the efficiency of the inverter and losses due to voltage drop in wiring or other agreed derating factors.
		After allowing for fifteen (15) minutes of full sun exposure, obtain a real-time solar irradiance measurement at the array $(W/m2)$ using the precision spectral pyranometer provided with the system or, if not available, with a calibrated, handheld meter
		Calculate the percent of peak irradiance under the test conditions by dividing the measured irradiance by 1000 W/m2 (the peak irradiance level at which the modules are tested).
		Record the total System AC power output, WattsAC-measured, from the revenue grade energy production meter or from the inverter(s).
		Multiply the WattsAC-estimated by the percent peak irradiance, as determined under (v), above. This yields the corrected rated AC power output of the system, WattsAC-corrected. The WattsAC-measure value will be at least 95% of the WattsAC-corrected value calculated.
9.	Final N	Monitoring System Acceptance Evaluation Test Procedure
		The monitoring system shall be operated for a miniumum 7 days with expected performance as calculated by the monitoring system matching actual measurements with reasonable accuracy (+/- 5%) [unless otherwise specified in the Acceptance Criteria outlined in Schedule #20] ¹
10.		e Client with the initial startup test report when everything has been verified and
	checke	d to ensure proper operation.

¹ Applicable for projects > 400 kW AC

CGB Model Version date: 6-3-2025

Qualified Personnel		
Name & Title		
Dated		
Project Name and Addre	ess	

CGB Model Version date: 6-3-2025